

## 2014 Road Repair Projects:

Manchester Ct. and Huntington Ct. intersection: storm grate, grind 6ft. around grate 2in. thick and make the road surface level with grate. 1.5 hours labor, 1 ton of asphalt material. FINISHED

Hyder Dr. entrance in s curve: sewer manhole, grind 6ft. around manhole cover at 2in thickness and make the road surface level with manhole. 1.5 hours labor, 1ton of asphalt material. FINISHED

Hyder Dr. and Kim Dr. intersection: sewer manhole, grind 6ft. around manhole cover at 2in. thickness and make the road surface level with manhole. 1.5 hours labor, 1ton of asphalt material. FINISHED

W.Main St. and Eagle St. intersection: sewer manhole, grind 6ft. around manhole cover at 2in. thickness and make the road surface level with manhole. 1.5 hours labor, 1ton of asphalt material. FINISHED

Parkway and Dawn St. intersection west: sewer manhole, grind 8ft. around manhole cover at 2in. thickness and make road surface level with manhole. 2hours labor, 1.25 ton of asphalt material. FINISHED

Parkway at house #144: sewer manhole, grind 6ft. around manhole cover at 2in. thickness and make road surface level with manhole. 1.5hour labor, 1ton of asphalt material. FINISHED

Parkway and East Parkway at house#261: storm grate, grind a section 2ft.x6ft. at 2in. in thickness and make road surface level with storm grate. 2hours labor, 2 ton of asphalt material. FINISHED

Parkway and Park Oval at house#321: storm grate, grind a section 3ftx8ft. at 6in. thickness, remove one course of brick in opening(to high), cut a 2ft.x6ft. section of concrete at 6in.thickness from around curb and gutter, reset grate at proper height, pour new curb and gutter, make road surface level with storm grate. 3.5 hours, 1 yard of concrete, 2.5 ton of asphalt, 1bag of type m Portland, and rebar. FINISHED

Hyder Rd. north of Fabel Dr.: road patch from water line repair, 9ft.x6ft. at 6in.thickness. 2 hours labor,1.5 ton of asphalt. FINISHED

South Lake St. at house #84-90: storm grates (2 both sides of street) ,remove 4ftx7.5ft section of concrete and roll up curb, raise grate 1 course of brick, pour new concrete curb and road grade to storm grate.(x2) 2hours of labor.2 yards of concrete, expansion joint, 2bags of type m Portland, dowel rods, 7x6 red shell pavers, and rebar.FINISHED

Deerfield Dr. and North Lake St.: road apron, grind section 28ft.x25ft.x65ft. at 2in. thickness, also grind road 4ft.x12ft.x6ft. at 2in. thickness. Pave road and level. 8 hours of labor, 12 ton of asphalt, 50 gal. of tar, and the rental use of a roller. WILL SEND OUT TO BID

Storm grate at Huntington Woods s curve on east side of road, remove old concrete and grate,remove old loose brick and reset new brick and reset storm grate and pour new concrete.4ft. x 7ft. FINISHED

Bliss Oval catch basin,south west intersection,remove 4ftx8ft roll up curb,replace loose brick,raise grate to road level and repour concrete. FINISHED

East alley way apron at entrance way,remove old busted concrete add new base and tamper and repour concrete. FINISHED

Road repair due to water valve repair at intersection of Kim Dr. and Hyder Rd. installed 3 ton of base asphalt and 2 ton of top coat asphalt. FINISHED

Road repair in road at Bliss Oval due to sink hole in road. Excavated approx.. 6ft to storm pipe and resealed joints and back filled with stone. Installed 6inch base of asphalt approx. 3 ton and 2inch top coat of asphalt approx.. 2ton. FINISHED

Meadowood Drive house # 815, removed 5ft.x15ft. section of concrete and rolled up curb, raised storm grate one course of brick, poured new concrete road and curb to grade with storm grate. 2 ½ yards of concrete. FINISHED

Edwards Street , southwest street and state rt.528,storm grate repair ,cut 3'6"x9' opening and removed storm grate ,repaired crushed brick, added 2 course f brick and rebar, Poured 1 yard of concrete. FINISHED

Sidewalk repair at corner of Appaloosa and Dawn Drive ,6'4"x6'4" pad, formed and poured sidewalk. Repair was from a previous water main break. ½ yard of concrete. FINISHED

Sunset Drive house# 614, storm grate and road repair, cut 4'x6' opening and removed storm grate ,replaced brick wall, 3course of brick and reset storm grate Poured 1 yard of concrete. FINISHED

South Lake Street house# 34 ,east side of road, storm grate and road repair, cut 13'x4' section of road out and repaired storm riser wall,4 course of brick, reset storm grate. Poured 1 ½ yards of concrete. FINISHED

South Lake Street house # 98, replaced concrete pad 7'x4' that was damaged. Poured new concrete pad. Poured ½ yard of concrete. FINISHED

South Lake Street house # 98, road repair and sewer manhole repair. Cut out 18'x4' section of road, removed sewer manhole and lid, reset and leveled riser and lid and resealed. Poured 2 ½ yards of concrete. FINISHED

Sidewalk repair, 15'x4' section at house #298 North Lake Street. Replaced and poured new sidewalk pads due to raised water valve boxes. Poured concrete and set boxes flush. Poured 1 yard of concrete. FINISHED

10-1-14